


Manifest	
2 x	Combo Road Closed & Roadwork
2 x	Detour Left
2 x	Detour Right
1 x	Construction ahead
1 x	Detour Straight
1 x	No Left Turn
1 x	No Right Turn

HAMMM



Project	24-301 Town of Wainwright - Sewer Trunk & 1 Ave Improvement
Location	1st Street to 5 Street
Start Date	July 2, 2024
End Date	August 15, 2024
Comments	

Legend	
	Work Area

GUIDELINES FOR LANE CLOSURE TAPERS AND LONGITUDINAL BUFFER SPACE						
V(km/h)	A(m)	L(m)	B(m)	D(m)		
50	60	30	35	8		
60	60	40	45	12		
70	75	60	50	15		
80	100	80	60	15		
90	100	105	65	18		
100	125	125	70	18		

Where:
 V = Posted Speed Limit
 A = Spacing between Signs
 L = Length of Taper
 B = Length of Longitudinal Buffer Space
 D = Spacing between Delineation Devices